		Planned Outage and	<u>d Inte</u>	erruption Re	eque	<u>st</u>		
Work Owner	ric M	OOre Organizatio	<sub>n</sub> Mai	ntenance	Pho	one <u>3348708</u>	344	7
Onsite Contact								
Project #25-0	Customer Re			WO Number NA				
,		Select Inte	rruptic	on Type:				
		Building Access Control	V	Elevator		Laboratory Utility		Sanitary Sewer
Building System Outage or Space		Electric Power		Heating Ventilation & A/C (HVAC)		Natural Gas		Domestic Water
Closure (Only if part of a building is out, Check all that apply)		Building Space/Entrances/ Occupant Flow		Telephone/IT	Total Control	Fumehood		Cooler/Freezer
		Emergency Power (Life Safety Approval required)		Other (Explain below)				
Utility Outage		Electric Power		Natural Gas		Sewer from Building		Domestic Water
(If entire building is out)		Hot Water (Central Plant)		Chilled Water (Central Plant)		Steam (Central Plant)		Other (Explain Below)
		Roadway		Sidewalk		Bike Lane		Waste Receptacle
Outside Closures		Parking Spaces		ADA Facilities		Traffic Signal		Other (Explain below)
Life Safety System Outage (Required any time system		Fire Alarm		Fire Suppression System and/or Fire Pump	1	Special Hazards Range Hood		Fire Hydrant
or components are taken out of service)		Fire watch required? Yes or Continued by Risk Management & Engineer)	No Safety a	nd University	Note:			
Life Safety Notifications		Annual Fire Alarm Test and Inspection		Fire Suppression System Testing		Fire Alarm System Testing		Fire Alarm System Download
Notifications		Unplanned Outage		Preventative Maintenance		Risk Mgt. & Safety Inspection		Other (Explain below)
<b>Description of Work Ac</b> Upgrade of drives on pa		er elevators.						
Building(s) or Location(								
Dixon Hotel and Confer	ence C	enter ————————————————————————————————————						
Specific Space Affected	(Room	Numbers)						
Elevator								
		r University stakeholders aft shutdown at a time while the					be	
Schedule: 7/28/25	Start	Time: 7:00 am End D	ate:_7	/31/25	End T	<sub>ime:</sub> 5:00 pn	1_	

n 4 /n

DT T /24 /2024

## **Planned Outage and Interruption Request**

## Planning Reviews (Per Review Matrix):

Organization	Review Required?	Reviewer	Review Date	
Maintenance Zone Manager or Supervisor	Υ	Fred B	6/6/25	
Utility Supervisor	N ,			
Others as Needed				

### Client Approvals (Per Approval Matrix):

Organizations Affected by Work, Interruption, or Outage						
Client	Building(s)	Key Contact	Approval Date			
Hotel	Hotel	Paul Reggio	6/6/25			

# Facilities Management Approvals (Per the Approval Matrix)

			Fa	cilities Manageme	nt			
Maintenance				Utility and Energy	Design & Construction			
Approval Required?	Approved By:	Date	Approva Required	1.1	Date	Approval Required?	Approved By:	Date
Υ			Υ			Υ		
Campu	s Services/Land	dscape						
Approval Required?	Approved By:	Date						
Υ								
			Fo	r Life Safety System	ms			
University Engineer			Risk N	Nanagement and S	afety			
Approval Required?	Approved By:	Date	Approval Required?	Approved By:	Date			
N			N					
11412				<b>Work Managemen</b>	t			
Received By: Date		Received Time Received		Date Notice Issued		Time Issued		

	0 1		(11)
Work Owner Signature:_	You	Mun	Date 6/6/2t
-			

D7 7/24/2024

#### **Eric Moore**

From: Paul Reggio <Paul.Reggio@auhcc.com>

Sent: Thursday, June 5, 2025 8:10 AM

To: Eric Moore; Earl Williams
Subject: RE: Hotel Elevator Outage

#### Good morning Eric,



Thank you for your proactive thinking!!! Yes, the week of July 27<sup>th</sup> would be perfect. Let me know when you confirm so we can get it on our calendar.

Best regards,

### PAUL REGGIO HOTEL MANAGER

The Hotel at Auburn University & Dixon Conference Center

241 S. College Street | Auburn, AL 36830

Direct: 334-321-3130

Paul.reggio@auhcc.com | www.auhcc.com



From: Eric Moore <jem0028@auburn.edu> Sent: Thursday, June 5, 2025 7:42 AM

To: Paul Reggio <Paul.Reggio@auhcc.com>; Earl Williams <Earl.Williams@auhcc.com>

Subject: Hotel Elevator Outage

#### Paul,

I have been working with KONE to purchase some needed upgraded equipment for the two passenger elevators at the Hotel. The current drives for the motors for the elevators are obsolete and no longer available for service and parts. While they are still currently operational, we have seen some issues with them over the last few months. I have purchased new drives to replace the existing. There is no cost to the Hotel as elevator equipment is the responsibility of Facilities to maintain.

I need to schedule a time to complete the installation of the new drives. The installation will require each elevator to be shutdown for two days and we would like to schedule the installation to happen in sequence. The hope is we can shut down one elevator while the other stays operational and when we complete the first, we move over the other elevator. Only one elevator will be down at a time.